

Status of Trauma Care Facilities in Tripura under the scheme "Capacity Building for developing Trauma Care Facilities on National Highways".

(Rs. in Lakh)

S	Name	Scheme	Year of sanction	Sanctioned amount	GOI share (90%)	State share (10%)	GOI Release	FD release	Fund placed to PWD	Expenditure	UC sent	Pending UC	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Trauma Care Facility in Dist. Hospital North at Dharmanagar (Level-III)	CSS	2016-17	494.2	441.8	49.42	275.4	0.00	0.00	0.00	0.00		Land is available within hospital premises. PWD is preparing the plan & drawing.
2	Trauma Care Facility in Dist. Hospital Gomati at Udaipur (Level-III)	CSS	2016-17	494.2	441.8	49.42	275.4	0.00	0.00	0.00	0.00		Land is available within hospital premises. PWD is preparing the plan & drawing.
3	Trauma Care Facility in Dist. Hospital South at Santirbazar (Level-III)	CSS	2016-17	494.2	441.8	49.42	275.4	0.00	0.00	0.00	0.00		Land is available within hospital premises. PWD is preparing the plan & drawing.
4	Trauma Care Facility in AGMC & GBP Hospital, Agartala (Level-II)	CSS	2016-17	1027.2	924.5	102.7	607.5	0.00	0.00	0.00	0.00		Construction is completed in all respect. Trained manpower is available. Few Radiological machinery & equipment are to be installed. Inaugurated shortly.
5	Trauma Care Facility in Dist. Hospital Dhalai at Kulai (Level-III)	CSS	2016-17	494.2	441.8	49.42	0.00	0.00	0.00	0.00	0.00		Construction of building is completed. A team from GOI has visited the trauma centre and suggested for some modification. GOI has sanctioned the project Trauma Care Facility in Dist. Hospital Dhalai at Kulai (Level-III). Fund yet to be released.

Status of Trauma Centres in Tripura

(Rs. in crore)

Sl	Name of project	Yr. of sanction	Sanctioned amount	NEC share	State share	Release			UC sent			Pending UC	Balance NEC share to be released	Remarks
						NEC	State	Total	NEC	State	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Accident & Trauma Centre at GBP Hospital, Agartala	2006-07	1.61	1.449	0.161	1.449	0.161	1.61	1.449	0.00	1.449	0.161	0.00	Construction completed.
2	Accident & Trauma Centre at Kulai Hospital	2006-07	1.61	1.449	0.161	1.24	0.14	1.38	1.17	0.09	1.26	0.12	0.21	Construction completed. NEC will release balance amount after getting full UC. Balance UC will be sent soon.